

# VISUAL INSPECTION

Date: \_\_\_\_\_ / \_\_\_\_\_ / \_\_\_\_\_

Serial No.: \_\_\_\_\_

Page \_\_\_\_\_ of \_\_\_\_\_ Pages

**Status:** = Satisfactory = Deficiency R = Recommendation N/A = Not Applicable

## BOOM EXTENSIONS (Lattice & Box)

### Section-7

Item No.	Item Description	Status
7.1	Storage Device – Pins/Retainers	
7.2	End Connections – Pins/Retainers	
7.3	Boom Extension Alignment	
7.4	Main Chords – Bent/Dented	
7.5	Lattices – Bent/Dented	
7.6	Picture Frames – Square/Bent	
7.7	Side Panels – Dents/Dings (Box Extension)	
7.8	Boom Point Sheave(s)	
7.9	Hoist Rope Guide Sheave(s)	
7.10	Positive Stops – (Cable Supported Extension)	
7.11	Forestay Pendants	
7.12	Backstay Pendants	
7.13	Other	

Deficiencies

Yes

No

Correction Required Before Further Operation

Yes

No

BE/L&B/PI/2-8-00